

Mill Point Solar I Project - Project Coordination Log

Activity/Stakeholder	Date	Location	Attendees	Purpose	Details
SHPO	11/16/2023	CRIS Submission	CRIS	Submission of Site Plan 'Avoidance Areas'	TRC Submitted to CRIS on 11/16/2023 In response to the 11/16/2023 submission, OPRHP requested an Archaeological Avoidance Plan on 12/4/2023 TRC submitted the Archaeological Avoidance Plan to CRIS on 12/12/2023. OPRHP responded to the plan submission on December 21, 2023, that no further archaeological work is necessary for these (TRC-MP-10; TRC-MP-11) sites. OPRHP issued a letter on 12/22/2023, stating that no properties, including archaeological and/or historic resources will be adversely impacted by this project with the condition that the Archaeological Site Avoidance Plan is adhered to.
USFWS	11/17/2023	Online	NA	Official Species List- IPaC; re-run due to expiration of official species list	11/17/2023 letter was emailed
SHPO	11/21/2023	CRIS Submission	CRIS	Submission of Phase IB Addendum Report	TRC Submitted/was Accepted in CRIS on 11/21/2023 OPRHP issued its Addendum comments on 12/04/2023, recommending that no additional archaeological work is necessary in the areas investigated for this report. OPRHP issued a letter on 12/22/2023, stating that no properties, including archaeological and/or historic resources will be adversely impacted by this Project with the condition that the Archaeological Site Avoidance Plan is adhered to.
Montgomery County Department of Public Works	11/29/2023	E-mail to Commissioner Eric Mead	NA	E-mailed draft Haul Route (trucking map)	NA
Montgomery County Department of Public Works	11/29/2023	E-mail from Commissioner Eric Mead	NA	Received e-mail reply from Commissioner Eric Mead. Suggested ConnectGen will need road crossing agreements with the county for the project and that it would be good to meet in person when Andrew Barrett is next in the project area.	NA